Ensure that the prerequisites below are fulfilled.

		YES	NO
1.	Air system is installed.		
	Dry air line that has 5-6 bars is installed.		
2.	Air condition is suitable.		
	Air condition system should be able to evacuate the heat and it should be the		
	suction type.		
3.	City water line is suitable.		
	A regulator must be used in case of higher pressure than 4 bars.		
4.	Drain line is suitable.		
	Each autoclave should have two different drain lines. The first drain line should be		
	resist to the temperature of 140°C and the pressure of 3 bars. Minimum diameter		
	size of the pipes must be 40 mm. It should be at most 10 cm above the surface and		
	an elbow should be connected. The second drain line is connected to the autoclave		
	and water softening unit.		
5.	Mains supply is suitable.		
	400 V + Neutral + Ground		
	Wire cross-section: 4 x 10mm <sup>2</sup>		
	The autoclave is connected to a fuse (100 A).		
6.	The staff who will be trained is present.		